




1. The forward shield is removed.




2. The VJ beampipe is attached to the crane or to another support.
3. The flange on the toroid side is undone.
4. The remotely controlled flange on the TAS side is undone
5. The beampipe is lifted to the surface.



6. The two fixed supports inside the toroid shielding are unlocked.
7. The fixed support at the end of the toroid shield is removed and replaced with a rolling support.
8. The HF platform is removed.
9. The HF truck is rotated 90 degrees.



10. The toroid is moved partly onto the HF.
11. A rolling support is intalled on the IP side of the toroid.
12. The flange is undone.
13. The VT beampipe is pushed into the toroid shield.




14. The toroid is moved completely back.


15. A scaffolding is built.

16. The fixed support is removed.


17. The scaffolding is removed.



18. The disk shield is moved back.



19. The calorimeter is moved back such that it is supported by three rolling supports.
20. Scaffolding is being built.
21. The flange is undone.
22. The VA beampipe is pushed into the calorimeter.



23. The calorimeter is moved further back.

